Chapel Hill May 20th 1878

The Board met pursuant to Adjournment at the Office of James Alexander Esqr. J. H. Watson M. P. in the Chair.

Present.

L. J. Weaver }
James B. Mason }
G. T. Winston } Commissioners
W. J. Newton }
S. M. Barbee Jr }

After a short discussion on working different Streets. It was moved by G. T. Winston and seconded by W. J. Newton that the following Streets be worked before Commencement,

(Viz)

Franklin, Hillsboro, Raleigh, Henderson, College avenue and Columbia Streets.

Moved that the above name Streets be divided into three seperate divisions, and let Out to the Lowest Bidders.

Contract No 1.

Beginning at Williamsons Corner On Franklin Street and runing to Smiths at the eastern extremity of Said Street including Hillsboro, and Raleigh Streets

Specification On Contract No 1.

The grass to be cleaned off from Side walks and Streets from Williamsons Corner to Mrs Spencers, except where there is a Sufficent amount of grass between the trees and ditches, to make a plat. all the ruts, holes, and washes be filled and leveled On the Streets and Side walks, walls to be built up. where they have fallen down. ditches to be Cleaned Out, except repairing Culverts. Loose stones to be moved off. Said Streets, rocks in the Streets from One to two inches or more to be covered up, with dirt. the work On Hillsboro Street to extend to John Jones Shoe Shop and On Raleigh Street to College gate.

Contract No 2.

Beginning at Williamsons Corner On Franklin and runing to Haywood Purifoys at the western extremity of Said Street including Henderson Street.

Specification On Contract No 2.

The grass to be cleaned off the Streets and Side walks, from Williamsons Corner, to Roberson & Harris Drug Store, except where there is a sufficent amount of grass, to make a plat, between the trees and ditches, and all ruts, holes and washes to be filled up. with dirt and leveled, On the Side walks and Streets, walls, to be built up where they have fallen down, ditches to be cleaned Out, except the repairs to Culverts, loose stones to be moved from the Streets, all the rocks in the Streets. from One to 2 inches or more to be covered with dirt.

The Ballance of the Street, from Robersons & Harris Drug Store, to Haywood Purifoys. The Grass from the Side walks to be taken off, ditches cleaned Out except repairs to Culverts walls to be built up. and loose rocks taken off. all rock. Showing from One to Two inches or more to be covered with dirt.

Henderson Street, the grass from the Side walks to be Cleane off, ditches to be cleaned Out, walls to the Side walks to be Built up. and all loose rocks Taken off all rocks in the Streets and On the Side walks, from One to inches and more to be covered with dirt.

Contract No 3.

Beginning at Robersons & Harris Drug Store and runing to College gate. and thence up College avenue to the residence of Dr A. R. Ladon.

Specification On Contract No 3.

The grass to be taken from Side walks, except where there is a Sufficient amount to make a grass plat between the the trees and ditches, all the ruts, holes and washes, to be filled up and leveled On the Side walks and Streets walls to be built up. where they have fallen down, ditches to be cleaned Out. except repairs to Culverts, all rocks Showing 1 to 2 inches or more in Said St. to be covered with dirt. and all loose rocks Taken off.

W. J. Hogan Jr
Town Clerk